



EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Roads and Drains to GKVK Road (Shanimahathma Temple Road) Thindlu Village in Ward No. 09 (Vidyaranyapura) Vidyaranyapura Sub Division
2	Amount of Work Portion	19,76,904.00
3	Estimated Cost	20.00 Lakhs
4	Name of Contractor	C. Shivaraju
5	Agreement No	74/2016-17
6	No and date under which work order issued	74/2016-17 D: 20.07.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	16.10.2016
9	Date of receipt of application in the sub division office	16.10.2016
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	60%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	610 Days
15	Date of recommending time limit applied for	20.06.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 20.06.2018, Completed
18	Probable time required for completion of remaining work	610 Days
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Water Supply & Sanitary Work, Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer


Executive Engineer

Byatarayanapura Division, Bangalore-92.


Assistant Executive Engineer
Vidyaranyapura Sub Division, Bangalore-97


Chief Engineer
Yelahanka Zone, Bangalore-92,

Yelahanka Zone
Jhath Bangalore Mahanagara
Bangalore 92